(ID # 8998)

Report Type: Informational Report Meeting Date: 6/18/2018

Summary Title: CIP Projects Update

Title: Semiannual Update on the Status of Capital Improvement Program

Projects

From: City Manager

Lead Department: Public Works

Recommendation

This report is provided for information only and requires no Council action.

Background

The purpose of this report is to provide Council with an update on the status of capital improvement program (CIP) projects. Prior to 2016, year-end and mid-year financial reports included very simplistic status updates on CIP projects. This is the fourth issuance of a report intending to provide more useful information for Council. The report includes general fund and all enterprise fund projects. The project budget information presented is from the FY 2018 capital budget, except for the Council Infrastructure Plan projects, which include the FY 2019 proposed capital budget amounts for the total project budget.

Discussion

Project Update Organization

The City has a robust capital improvement program, and a large number of individual projects are in progress at any given time. The attached CIP project tables are intended to give Council a quick overview of each project, including budgetary information, the anticipated completion date, a brief description of the project scope, the current status of the project, and upcoming activities including Council actions.

The 2014 Council Infrastructure Plan is a major focus of staff's capital improvement program efforts. The following Infrastructure Plan projects are in progress and are described individually in the project updates:

- New Public Safety Building (PE-15001)
- Bicycle and Pedestrian Transportation Plan Implementation (PL-04010)
- New Downtown Parking Garage (PE-15007)
- New California Avenue Area Parking Garage (PE-18000)
- Charleston/Arastradero Corridor Project (PE-13011)
- Fire Station 3 Replacement (PE-15003)
- Highway 101 Pedestrian/Bicycle Overpass Project (PE-11011)

Future updates to Council will include General Fund CIP reports from the Infrastructure Management System (IMS) detailing where capital investments are being made and updating the status of the backlog of "catch-up" capital work.

The following are some of the key considerations for the information presented in the project update tables:

- The status information is current as of the June 2018 timeframe
- The individual project tables align with the Capital Improvement Fund categories in the FY 2018-2022 capital budget: Buildings and Facilities, Parks and Open Space, Streets and Sidewalks, and Traffic and Transportation. Enterprise Fund projects follow the order of their respective Fund in the capital budget
- Additional project information is available in the FY 2018-2022 capital budget
- Cubberley Property Infrastructure Fund projects are included in the Buildings and Facilities table
- Each project table is divided into a section for one-time projects and a section for recurring projects that have annual ongoing funding
- Budgetary figures include staff salaries and benefits for projects to which salaries and benefits have been allocated

Completed Projects

Projects completed in the second half of FY 2018, since the last update in December 2017 include the following:

Capital Improvement Fund (general fund):

Caltrain Corridor Video Management System Installation (PE-18001)

Enterprise Funds:

 Wastewater Collection System Rehabilitation / Augmentation Project 27 (WC-14001)

These completed projects do not include the significant amount of annual work completed under ongoing recurring projects, such as streets and sidewalks repairs, parking lot maintenance, roofing replacements, and regular maintenance of Utilities assets.

Projects Under Construction

Projects that are currently under construction include the following:

Capital Improvement Fund (general fund):

- Downtown Parking Wayfinding (PL-15004)*
- Baylands Nature Interpretive Center Exhibit Improvements (AC-14001)
- Charleston/Arastradero Corridor Project (PE-13011)
- City Hall Floor 5 Remodel (PE-17009)
- Fire Station 3 Replacement (PE-15003)
- Downtown Mobility and Safety Improvements (PL-16001)*
- Lucie Stern Buildings Mechanical and Electrical Upgrades Phase 2 (PE-14015)

Enterprise Funds:

- Airport Apron Reconstruction (AP-16000)
- Gas Main Replacement Project 22 (GS-12001)*
- Fiber Optic System Rebuild (FO-16000)
- HCB Pilot Wire Relay Replacement (EL-17005)

- Maybell 1&2 4/12kV Conversion (EL-14004)
- Rebuild Underground District 24 (EL-10006)
- Rebuild Underground District 19 (EL-11008)
- Security at City Gas Receiving Stations (GS-15001)
- Matadero Creek Storm Water Pump Station and Trunk Line Improvements (SD-13003)
- Seismic Water System Upgrades (WS-09000)
- Underground District 47 Middlefield, Homer, Webster, Addison (EL-11010)
- Wastewater Collection System Rehabilitation / Augmentation Project 25 (WC-12001)
- Dewatering and Loadout Facility (WQ-14001)
- Water Main Replacement Project 26 (WS-12001)*
- Water Regulation Station Improvements (WS-07000)
- Water Reservoir Coating Improvements (WS-08001)
- * These projects comprise the Upgrade Downtown Project.

As described above for completed projects, the list of projects under construction does not include work currently being conducted under recurring CIP projects.

Resource Impact

This is an information report.

Attachments:

- Attachment A: Buildings and Facilities Projects
- Attachment B: Parks and Open Space Projects
- Attachment C: Streets and Sidewalks Projects
- Attachment D: Traffic and Transportation Projects
- Attachment E: Airport Fund Projects
- Attachment F: Electric Fund Projects
- Attachment G: Fiber Optics Fund Projects
- Attachment H: Gas Fund Projects
- Attachment I: Storm Drain Fund Projects
- Attachment J: Wastewater Collection Fund Projects
- Attachment K: Wastewater Treatment Fund Projects
- Attachment L: Water Fund Projects

Buildings and Facilities Projects

Status as of June 2018

Baylands	Prior Years	Total Project	Implementing	Project Phase	Project Completion	
Boardwalk	Actuals	Budget	Department			
Improvements	\$382,151	\$1,642,903	Public Works	Construction	Winter 2019	
(PE-14018)	Project Status: This approved a design of environmental assessibilities assessibilities are nesting season for R limited to the five m September 1, 2018	\$1,642,903 Public Works Construction Winter 2019 Status: This project will replace the existing boardwalk with similar alignment and configuration. Condition a design contract with Biggs Cardosa Associates in August 2016. The preliminary design and mental assessment of the project were completed in 2017. All applicable permit applications were ad to the regulatory agencies in 2017, and the project bids were received on May 22, 2018. To avoid season for Ridgway's Rails, a federally protected endangered species, the construction duration is to the five month period from September 1st through January 31st. Construction will begin as soon a fer 1, 2018 and be complete in January 2019 pending Council award June 25, 2018. All required period to be received in June 2018.				
Baylands Flood Protection Levee	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion	
Improvements	\$0	\$1,000,000	Public Works	Pre-design	Fall 2019	
(PE-17006)	existing network of Mountain View. The the impacts of 50 ye Francisquito Creek J Bayfront levees betw	flood protection levee e project will be design ears of future sea level oint Power Authority ween Mountain View	es in the Palo Alto Baylar ned to provide 1% (100 y I rise. This project will be (JPA) SAFER Bay Project	nds between San Frage year) protection from e implemented as a graphich is designing struction funding wi	n tidal flooding, including n element of the San	
Baylands Nature	Prior Years	Total Project	Implementing	Project Phase	Project Completion	
Interpretive	Actuals	Budget	Department	_	-	
Center Exhibit	\$22,500	\$56,000	Community Services	Construction	Summer 2018	

Improvements	Project Status: This project will replace worn out or non-functioning exhibits at the Baylands Nature Interpretive								
(AC-14001)	Center, including signage and graphics to make the facility more usable for science programs, public use, and facility rentals. Replacement of exterior signage will be coordinated with the Baylands Nature Interpretive								
	'			•	•				
				•	mprovements in subsequent				
	'				date new signs and exhibits.				
	_				insufficient to address the				
			-	=	gns is 100% complete. The				
	designs were appro	ved by ARB on Jan. 1	.8, 2018. Fabrication an	id installation will be	completed by July 2018.				
City Hall Floor 4	Prior Years	Total Project	Implementing	Project Phase	Project Completion				
Remodel	Actuals	Budget	Department						
(PE-17008)	\$19,818	\$475,000	Public Works	Design	Fall 2018				
	Project Status: This	project will improve	the Administrative Ser	vices Department of	fices on the fourth floor of				
	City Hall. It includes	new carpet, wall red	configuration, paint, off	fice furniture, doors,	and associated building				
	· ·	·	•		_				
	, ,	.00% complete. The p	systems. Design is 100% complete. The project is expected to go out to bid in Summer 2018, and construction is						
	anticipated to start in September 2018.								
	anticipated to start	in September 2018.							
City Hall Floor F	·		landon outing	Ducient Dhese	Businet Computation				
City Hall Floor 5	Prior Years	Total Project	Implementing	Project Phase	Project Completion				
Remodel	Prior Years Actuals	Total Project Budget	Department	-					
City Hall Floor 5 Remodel (PE-17009)	Prior Years Actuals \$24,284	Total Project Budget \$525,000	Department Public Works	Construction	Summer 2018				
Remodel	Prior Years Actuals \$24,284 Project Status: This	Total Project Budget \$525,000 project will improve	Department Public Works the Planning and Com	Construction munity Environment	Summer 2018 (PCE) Department offices on				
Remodel	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City	Total Project Budget \$525,000 project will improve y Hall. It includes nev	Public Works the Planning and Com v carpet, wall reconfigu	Construction munity Environment uration, paint, office	Summer 2018 (PCE) Department offices on furniture, doors, and				
Remodel	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City	Total Project Budget \$525,000 project will improve y Hall. It includes nev	Department Public Works the Planning and Com	Construction munity Environment uration, paint, office	Summer 2018 (PCE) Department offices on furniture, doors, and				
Remodel (PE-17009)	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City associated building	Total Project Budget \$525,000 project will improve y Hall. It includes nev systems. Construction	Public Works the Planning and Com v carpet, wall reconfiguon has started and is ex	Construction munity Environment uration, paint, office pected to finish in Su	Summer 2018 (PCE) Department offices on furniture, doors, and ummer 2018.				
Remodel (PE-17009)	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City	Total Project Budget \$525,000 project will improve y Hall. It includes nev	Public Works the Planning and Com v carpet, wall reconfigu	Construction munity Environment uration, paint, office	Summer 2018 (PCE) Department offices on furniture, doors, and				
Remodel	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City associated building	Total Project Budget \$525,000 project will improve y Hall. It includes nev systems. Construction	Public Works the Planning and Com v carpet, wall reconfiguon has started and is ex	Construction munity Environment uration, paint, office pected to finish in Su	Summer 2018 (PCE) Department offices on furniture, doors, and ummer 2018.				
Remodel (PE-17009) Civic Center Electrical	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City associated building Prior Years	Total Project Budget \$525,000 project will improve y Hall. It includes nev systems. Construction	Department Public Works the Planning and Com v carpet, wall reconfiguon has started and is ex Implementing	Construction munity Environment uration, paint, office pected to finish in Su	Summer 2018 (PCE) Department offices on furniture, doors, and ummer 2018.				
Remodel (PE-17009) Civic Center Electrical Upgrade & EV	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City associated building Prior Years Actuals \$33,856	Total Project Budget \$525,000 project will improve y Hall. It includes nev systems. Construction Total Project Budget \$650,000	Department Public Works the Planning and Com v carpet, wall reconfiguon has started and is ex Implementing Department Public Works	Construction munity Environment uration, paint, office spected to finish in Su Project Phase Design	Summer 2018 (PCE) Department offices on furniture, doors, and ummer 2018. Project Completion Fall 2018				
Remodel (PE-17009) Civic Center Electrical Upgrade & EV Charger	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City associated building Prior Years Actuals \$33,856 Project Status: This	Total Project Budget \$525,000 project will improve y Hall. It includes new systems. Construction Total Project Budget \$650,000 project will replace to	Department Public Works the Planning and Com v carpet, wall reconfigure on has started and is ex Implementing Department Public Works the aging Civic Center 6	Construction munity Environment uration, paint, office spected to finish in Su Project Phase Design electrical switchgear	Summer 2018 (PCE) Department offices on furniture, doors, and ummer 2018. Project Completion				
Remodel (PE-17009) Civic Center	Prior Years Actuals \$24,284 Project Status: This the fifth floor of City associated building Prior Years Actuals \$33,856 Project Status: This and will purchase and	Total Project Budget \$525,000 project will improve y Hall. It includes nev systems. Construction Total Project Budget \$650,000 project will replace to	Department Public Works the Planning and Com w carpet, wall reconfiguon has started and is ex Implementing Department Public Works the aging Civic Center exercisely forty-three new Le	Construction munity Environment uration, paint, office spected to finish in Su Project Phase Design electrical switchgear vel 2 Electric Vehicle	Summer 2018 (PCE) Department offices on furniture, doors, and ummer 2018. Project Completion Fall 2018 and motor control centers,				

	electrical shutdown of Civic Center is tentatively planned for Columbus Day weekend starting on October 4, 2018 through October 8, 2018.							
Civic Center Fire Life Safety	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion			
Upgrades	\$0	\$1,086,146	Public Works	Pre-Design	Spring 2019			
(PE-18016)				<u> </u>	n system. The fire life safety			
	upgrade in order to	-	equirements. The existin		equipment are in need of valuated and procurement			
Civic Center	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Waterproofing	Actuals	Budget	Department					
Study and Repairs	\$39,109	\$568,733	Public Works	Design	Fall 2018			
Cubberley	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Community	Actuals	Budget	Department	, , , , , , , , , , , , , , , , , , , ,	,,,			
Center Master	\$0	\$477,291	Community Services	Study	Fall 2019			
Plan (CB-16001)	Community Center services was release	site by the City and P	. Staff plans to bring a pr	District. An RFP for r	naster planning consultant			
Cubberley	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Repairs	Actuals	Budget	Department					
(CB-17001)	\$22,000	\$250,000	Public Works	Bidding	Summer 2018			
			ntenance of the Cubber recently completed, and	•	•			

	scheduled to be	replaced in FY 2018.			
Fire Ringdown System	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion
Replacement	\$0	\$400,000	Fire	Design	Summer 2018
(FD-14002)	service in the fire	e stations. A vendor w d on May 17, 2018 to	e the current ringdown a as selected through a co discuss points of contac third quarter of 2018, a	ooperative purchasing ct, delivery and prepar	ration for installation.
Fire Station 1	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Improvements	Actuals	Budget	Department	-	
(PF-14002)	\$48,500	\$455,590	Public Works	Design	Spring 2018
/	Project Status:				individual rooms to address may be redefined due to the
,	Project Status: gender issues ar identified incom	nd privacy concerns. T patibility of the propo	he scope of the project sed dorm room configu	is under review and ration with the buildin	may be redefined due to the ng structural system.
Fire Station 3	Project Status: gender issues ar identified incom	nd privacy concerns. T patibility of the propo	he scope of the project sed dorm room configu	is under review and	may be redefined due to the
,	Project Status: gender issues ar identified incom	nd privacy concerns. T patibility of the propo	he scope of the project sed dorm room configu	is under review and ration with the buildin	may be redefined due to the ng structural system.
Fire Station 3 Replacement	Project Status: gender issues ar identified incom Prior Years Actuals \$787,535 Project Status: T structure that m at 2000 Geng Ro with Strawn Con Substantial comp	Total Project Budget \$9,899,454 This project will replace eets essential services and has been complete estruction as the gener pletion of the new Fire	Implementing Department Public Works the existing Fire Statio standards and current d. The new Fire Station al contractor and Nova	Project Phase Construction on at Middlefield Road program needs. The No.3 has been in con Partners, Inc. as the con January 2019. The To	Project Completion Spring 2019 and Newell Road with a new Temporary Fire Station No.3 struction since January 2018
Fire Station 3 Replacement (PE-15003)	Project Status: gender issues ar identified incom Prior Years Actuals \$787,535 Project Status: T structure that m at 2000 Geng Ro with Strawn Con Substantial comp this project is the	Total Project Budget \$9,899,454 This project will replace eets essential services and has been complete estruction as the gener pletion of the new Fire figure included in the Fis	Implementing Department Public Works the existing Fire Station standards and current d. The new Fire Station al contractor and Nova Station 3 is expected in scal Year 2019 Proposed C	Project Phase Construction on at Middlefield Road program needs. The No.3 has been in con Partners, Inc. as the con January 2019. The To	Project Completion Spring 2019 and Newell Road with a new Temporary Fire Station No.3 struction since January 2018 onstruction managers. otal Project Budget shown for
Fire Station 3 Replacement	Project Status: gender issues ar identified incom Prior Years Actuals \$787,535 Project Status: T structure that m at 2000 Geng Ro with Strawn Con Substantial comp	Total Project Budget \$9,899,454 This project will replace eets essential services and has been complete estruction as the gener pletion of the new Fire	Implementing Department Public Works the existing Fire Station standards and current d. The new Fire Station al contractor and Nova	Project Phase Construction on at Middlefield Road program needs. The No.3 has been in con Partners, Inc. as the con January 2019. The To	Project Completion Spring 2019 and Newell Road with a new Temporary Fire Station No.3 struction since January 2018 onstruction managers.

	heat signatures in system demonstr	n the Palo Alto and Staration in the Santa Cru	anford foothills. The proje	ect is currently on ho will fund Palo Alto'	for the detection of fires and old while CalFire conducts a s contribution to the regional
High Street	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Parking Garage	Actuals	Budget	Department		
Waterproofing	\$0	\$350,000	Public Works	Study	Spring 2019
Study and Repair (PE-18002)	the High Street p The repairs will to	arking garage. The str entatively be complet	uctural water proofing an ed after the Winter 2018	alysis has been com rainy season.	the water proofing system in appleted by the consultant.
Internal Alarm	Prior Years	Total Project	Implementing	Project Phase	Project Completion
System	Actuals	Budget	Department		
Replacement	\$0	\$78,000	Police	Design	Fall 2018
(PD-14000)	Drainct Status: T	hic project will replace	s tha cituuuida cuctam at n	anic alarme tram us	
, ,	_				rious departments and the mence work in Spring 2018.
JMZ Renovation	_				
	Council Chamber	s. Staff is currently ev	aluating potential solution	ns and plans to com	mence work in Spring 2018.
JMZ Renovation	Council Chamber Prior Years	s. Staff is currently ev Total Project	aluating potential solution	ns and plans to com	mence work in Spring 2018.
JMZ Renovation	Prior Years Actuals \$0 Project Status: To building for two yes selected contract to be completed	Total Project Budget \$1,658,124 his project will fund the years, utilizing \$406,000 for started work in the on July 9, 2018. The research was seen as the seen are the seen as the seen are	Implementing Department Community Services ne relocation of the Junior 00 of the budget. An arch	Project Phase Bidding Museum and Zoo to the completed on May 16, 2018. The he permit fees for the complete state of the permit fees for the complete state.	Project Completion Summer 2019 to the Cubberley auditorium I design drawings and the e 45 Day contract is expected the new JMZ rebuild project,
JMZ Renovation (AC-18001)	Prior Years Actuals \$0 Project Status: The building for two yes selected contract to be completed now under review late June 2018.	Total Project Budget \$1,658,124 his project will fund the years, utilizing \$406,00 cor started work in the on July 9, 2018. The rew by the building departs	Implementing Department Community Services The relocation of the Junior Of the budget. An arch Cubberley Auditorium of Temaining funds will pay to	Project Phase Bidding Museum and Zoo to the JMZ rebuild is experienced.	Project Completion Summer 2019 to the Cubberley auditorium design drawings and the 45 Day contract is expected the new JMZ rebuild project, expected to commence in
JMZ Renovation	Prior Years Actuals \$0 Project Status: The building for two yes selected contract to be completed now under review	Total Project Budget \$1,658,124 his project will fund the years, utilizing \$406,000 for started work in the on July 9, 2018. The research was seen as the seen are the seen as the seen are	Implementing Department Community Services The relocation of the Junior Of the budget. An arch Cubberley Auditorium of the maining funds will pay the	Project Phase Bidding Museum and Zoo to the completed on May 16, 2018. The he permit fees for the complete state of the permit fees for the complete state.	Project Completion Summer 2019 to the Cubberley auditorium I design drawings and the e 45 Day contract is expected the new JMZ rebuild project,

Electrical	Project Status: This project will replace and upgrade the mechanical, electrical, and fire/life safety systems at						
Upgrades	_		rn Community Theater		• •		
(PE-14015)	upgrades include th	ne addition of air con-	ditioning for Lucie Ster	n Community Center	, and the new system was		
	completed in April 2	2017. Electrical work	in the Community The	atre was completed i	in early September 2016. Fire		
	Sprinkler and fire al	larm work in the enti	re facility was also com	pleted in April 2017.	Mechanical and electrical		
	work in the Children	n's Theatre was defe	rred and is now under	construction. The ma	ajority of the remaining work		
	in the Children's Th	eatre will be done du	ring a planned facility	shutdown between l	ate August and October		
	2018.						
Marginian Coming	Duio y Voque	Total Duoiset	Implementing	Due in at Dhann	Ducinet Computation		
Municipal Service	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Center Lighting,	Actuals	Budget	Department	6	F-II 2040		
Mechanical, and Electrical	\$182,255	\$1,413,443	Public Works	Construction	Fall 2018 and electrical systems and		
Improvements (PF-16006)			_		ovations for the Zero Waste The office remodel work was		
•	group. On October completed in Janu	· 4, 2016 Council awa uary 2018. A second	arded a design contra	ct to Salas O'Brien. ٦			
•	group. On October completed in Janu	· 4, 2016 Council awa uary 2018. A second	arded a design contrad d contract is anticipat	ct to Salas O'Brien. ٦	The office remodel work was		
(PF-16006)	group. On October completed in Janu upgrades. An Invita	4, 2016 Council awa uary 2018. A second tion for Bids (IFB) wa	arded a design contract is anticipal s issued in May 2018.	ct to Salas O'Brien. T ted for the site-wid	The office remodel work was le mechanical and electrical		
(PF-16006) New California	group. On October completed in Janu upgrades. An Invita Prior Years	4, 2016 Council awa pary 2018. A second tion for Bids (IFB) wa Total Project	arded a design contract contract is anticipal s issued in May 2018. Implementing	ct to Salas O'Brien. T ted for the site-wid	The office remodel work was le mechanical and electrical		
(PF-16006) New California Avenue Area	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124	Total Project Budget \$47,901,829	arded a design contract of contract is anticipal s issued in May 2018. Implementing Department Public Works	ct to Salas O'Brien. The site-wide site-wide site-wide site-wide site-wide site-wide site-wide site-wide site-wide site. The site site site site site site site sit	The office remodel work was de mechanical and electrical Project Completion		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This	Total Project Budget \$47,901,829 Sproject provides fund	arded a design contract of contract is anticipal s issued in May 2018. Implementing Department Public Works ding for the new Califorate contract of the contr	Project Phase Design Design	The office remodel work was demechanical and electrical Project Completion Winter 2020		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This Infrastructure Plan	Total Project Budget \$47,901,829 s project provides fundantis being integrate	arded a design contract is anticipal s issued in May 2018. Implementing Department Public Works Iding for the new Califord with the new Public	Project Phase Design Design Safety Building Project	Project Completion Winter 2020 rking Garage, part of the		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This Infrastructure Plan Lot C-6 while the new	Total Project Budget \$47,901,829 Sproject provides funding being integrated with the place of the project provides funding being integrated with the place of the	Implementing Department Public Works diding for the new Public ced on Lot C-7. A Final	Project Phase Design Design Safety Building Project Environmental Impace	Project Completion Winter 2020 rking Garage, part of the ect which will be placed on		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This Infrastructure Plan Lot C-6 while the ne Council certification	Total Project Budget \$47,901,829 s project provides fun and is being integrate in June 2018. Const	Implementing Department Public Works ding for the new Califored with the new Public ruction is expected to be	Project Phase Design Design Avenue Area Pa Safety Building Project Phase Environmental Impactors in late 2018 and pagin in late 2018	Project Completion Winter 2020 Irking Garage, part of the ect which will be placed on ct Report is scheduled for		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This Infrastructure Plan Lot C-6 while the ne Council certification 2020Fall. Plans wer	Total Project Budget \$47,901,829 Sproject provides fun and is being integrate we garage will be place in June 2018. Const	Implementing Department Public Works ding for the new Califored with the new Public ruction is expected to be	Project Phase Design Design Safety Building Project Environmental Impactoegin in late 2018 and 8 and a contractor pr	Project Completion Winter 2020 rking Garage, part of the ect which will be placed on ct Report is scheduled for d be completed in early re-qualification request was		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This Infrastructure Plan Lot C-6 while the ne Council certification 2020Fall. Plans wer	Total Project Budget \$47,901,829 s project provides fun and is being integrate w garage will be place in June 2018. Constite submitted for build The Total Project Budget Total Project Budget Submitted For build The Total Project Budget	Implementing Department Public Works ding for the new Public ded on Lot C-7. A Final ruction is expected to be	Project Phase Design Design Safety Building Project Environmental Impactoegin in late 2018 and 8 and a contractor pr	Project Completion Winter 2020 rking Garage, part of the ect which will be placed on ct Report is scheduled for d be completed in early re-qualification request was		
New California Avenue Area Parking Garage	group. On October completed in Janu upgrades. An Invita Prior Years Actuals \$337,124 Project Status: This Infrastructure Plan Lot C-6 while the ne Council certification 2020Fall. Plans wer issued in June 2018	Total Project Budget \$47,901,829 s project provides fun and is being integrate w garage will be place in June 2018. Constite submitted for build The Total Project Budget Total Project Budget Submitted For build The Total Project Budget	Implementing Department Public Works ding for the new Public ded on Lot C-7. A Final ruction is expected to be	Project Phase Design Design Safety Building Project Environmental Impactoegin in late 2018 and 8 and a contractor pr	Project Completion Winter 2020 rking Garage, part of the ect which will be placed on ct Report is scheduled for d be completed in early re-qualification request was		

(PE-15007)	\$311,006	\$29,136,002	Public Works	Design	Fall 2020			
	Project Status : This project provides funding for a new parking structure at existing parking Lot D (Waverley/Hamilton). In April 2017, Council approved a parking program to include five levels above grade and one level below grade including a retail space along the Waverley frontage. A Draft EIR was released in May. The second formal ARB meeting is scheduled for June. Construction of the garage will begin in 2019. The Total Project Budget shown for this project is the figure included in the Fiscal Year 2019 Proposed Capital Budget.							
New Public Safety	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Building	Actuals	Budget	Department					
(PE-15001)	\$1,157,385	\$92,197,236	Public Works	Design	Fall 2021			
	as soon as the Califo is scheduled for Cou included in the Fiscal	ornia Avenue Area Par Incil certification in Ju Year 2019 Proposed Cap	king Garage is open to t ne 2018. The Total Projec oital Budget.	the public. A Final E				
Parking Lot J Elevator	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion			
Modernization	\$0	\$700,000	Public Works	Bidding	Fall 2019			
(PF-18000)	Project Status: This project will modernize the existing elevator at parking Lot J. The modernization consists of							
	upgrading the interior of the elevators, elevator control interface, call buttons, and meeting current ADA standards. The Contract is in review by the City and Contractor. Construction scheduled to start in April of 2019.							
Performing Arts	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Venues Seat	Actuals	Budget	Department					
Replacement (AC-	\$0	\$75,000	Community Services	N/A	Fall 2018			
18000)	Project Status: In	going through the ini	tial DED					

	venues) cannot be repaired. We will be resubmitting the RFP to replace the seats in the Children's Theatre which has the most broken seats of the three venues, and repair seats in other venue/s if any funds ar remaining.							
Roth Building	Prior Years Total Project Implementing Project Phase Project Complet							
Maintenance	Actuals	Budget	Department					
(PF-07011)	\$182,102	\$65,441	Public Works	N/A	Fall 2018			
	Project Status: This project provides funds for emergency maintenance of the Roth Building for pest control, vandalism, and basement flooding. Most of the funds in this CIP were defunded previously leaving only a small amount of money for annual ongoing maintenance.							
	Prior Years Total Project Implementing Project Phase Project Completion							
Ventura Buildings	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Ventura Buildings Improvements	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion			

Americans With Disabilities Act	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion			
Compliance	\$177,666	\$568,831	Public Works	N/A	Recurring			
(PF-93009)	Project Status: This	project provides acce	ssibility upgrades to City	facilities and equip	ment. It includes continued			
	funding for improve	ments such as path of	f travel, restrooms, drinl	king fountains, and	counters. Work in FY 2019			
	includes Council add	includes Council adoption of the update to the citywide ADA Transition Plan that began in November 2015. The						

	restroom upgrades focus on the prioriti			nmunity Center for FY	' 2018 have been cancelled t				
Building Systems Improvements (PF-01003)	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion				
	\$155,602	\$446,590	Public Works	N/A	Recurring				
	facilities. FY 2018 w	vork includes electi ide transformer sw	rical improvements at th	ne Golf Course Pro-Sh	nd security upgrades for City op and Café. Completed trical charging stations for				
California Avenue	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion				
Parking District		Budget	Department						
Improvements	\$200,288	\$0	Public Works	N/A	Recurring				
	February 2018.		ng lots in the California						
City Facility Parking Lot	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion				
Maintenance	\$55,952	\$860,314	Public Works	N/A	Recurring				
(PE-09003)	Project Status: This project maintains parking lots and walkways at City facilities. The FY 2018 work includes parking lot surfacing at the Golf Course, Ventura Community Center and Midtown parking lots. The work was completed in April 2018.								
Cubberley Roof Replacements	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion				
(CB-16002)	\$250,265	\$931,186	Public Works	N/A	Recurring				
	\$250,265 \$931,186 Public Works N/A Recurring Project Status: This project replaces existing roofs at Cubberley Community Center that have outlived their useful lifespan. Cubberley Wing J is at 90% completion. Pavilion Building is currently out to bid. Construction								

	start date for Cubbe	erley Pavilion roof will	be in the Fall of 2018.				
Facility Interior	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Finishes		Budget	Department				
Replacement	\$177,633	\$524,059	Public Works	N/A	Recurring		
(PF-02022)	paint, lighting, ceilir	ng tiles, soundproofing	g, and fixed office furnit	ure, doors, window	flooring, walls, cabinets, s, and associated fire /life		
	the Police Departme	ent A Level restrooms	ng code compilance requ , showers, and locker ro es will be implemented	oms have been con	•		
Roofing	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Replacement	Thorreal Actuals	Budget	Department	1 Toject i nase	1 Toject completion		
(PF-00006)	\$300,757	\$1,053,716	Public Works	N/A	Recurring		
(<u> </u>	1		•	their useful lifespans. The		
	currently at 50% co	mpletion. The roofing	le the two small roofs ar replacement project for 18 with construction set	r the Ventura Comn	nunity Center Building Units		
University	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Avenue Parking		Budget	Department		, .		
Improvements	\$93,035	\$501,927	Public Works	N/A	Recurring		
(PF-14003)	Project Status: This project maintains parking lots and parking structures within the University Avenue Downtown Business Parking District. This project also funds a lighting improvement project at the Cowper/Webster parking garage. The light fixtures are being converted to LED, which will reduce energy consumption and improve the overall lighting for the parking garage. The LED fixture upgrade for the Cowper/Webster parking garage is complete. The FY 2018 plan includes resurfacing parking lots C and K as part of the Street Maintenance FY 2018 preventive maintenance project. Lot K was completed in September 2017 and Lot C is being postponed to coordinate construction with the Avenidas expansion project next door.						

Parks and Open Space Projects

Status as of June 2018

Baylands	Prior Years Actuals	Total Project Budget	Implementing	Project Phase	Project			
Comprehensive			Department		Completion			
Conservation Plan	\$0	\$330,000	Community	Study	Fall 2018			
(PG-17000)			Services					
	Project Status: This p	roject will develop a cons	servation plan examin	ing native vegetation, v	vildlife habitat, and			
	public access for trails	, recreation amenities, a	nd interpretive messa	ging. Staff interviewed	and selected a			
	consultant, AECOM, to	create the plan. Staff a	nd the consultant hav	e created an existing co	onditions report,			
	formed a stakeholder	and staff advisory group,	, held two stakeholder	r meetings, and one cor	nmunity meeting,			
	_	ng draft chapters of the						
	-	ark and for the former IT		=	Recreation			
	Commission on the pla	anning process, and will p	oresent to them again	in June 2018.				
			Τ	Τ	T -			
Baylands	Prior Years Actuals	Total Project Budget	Implementing	Project Phase	Project			
Emergency Access			Department		Completion			
Levee Repair (OS-	\$54,298	\$320,000	Community	Design	Fall 2024			
09002)			Services					
	Project Status: This project is to repair a small section of failed levee near the Baylands Nature Center.							
	Progress depends on acquiring the required regulatory permits which have not been issued due to the potential							
	need for a mitigation plan and re-design that would require additional planning and staff resources. This project							
	has been deferred unt	il adequate resources an	d staff can be assigne	d to this project.				
Boulware Park	Prior Years Actuals	Total Project Budget	Implementing	Project Phase	Project			
Improvements		-	Department		Completion			
(PE-17005)	\$0	\$495,666	Public Works	Design	Summer 2020			
	Project Status: This p	roject will renovate the p	laygrounds and other	park amenities. Playgr	round			
	improvements include	the installation of a new	play structure and re	placement of existing I	ight pole fixtures,			
	<u> </u>	nches, and trash recepta		· =	= :			

	·	boards and commission or roject was pushed from F	•	•	•
Buckeye Creek Hydrology Study	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion
(PG-15000)	\$130,729	\$167,741	Community Services	Completed	Spring 2018
	drainage and erosion maintenance needs a started in Summer 20	project will analyze floodi control solutions for the nd land stewardship prac 16. The draft plan is com The study was reviewed	creek located within ctices. Council has ap aplete, and the Park	n Foothills Park. The stopproved a consultant consultant consultant commens.	udy will also consider ontract and the projec nission reviewed the
Cubberley Field	Prior Years Actuals	Total Project Budget	Implementing	Project Phase	Project
Restroom (CB-17002)	\$1,815	\$285,000	Department Public Works	Design	Completion Summer 2019
	,	project will provide a new e project will start late Su 2019.	•		•
Mitchell Park Adobe Creek	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion
Bridge	\$14,524	\$250,000	Public Works	Pre-Design	Summer 2018
Replacement Project (PE-17000)	,	project provides funding t y in fabrication and is sch	•	-	Creek in Mitchell Park.
Rinconada Park Improvements	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion
(PE-08001)	\$9,961	\$2,920,022	Community Services	Pre-Design	Spring 2020

	Project Status: This project provides funding for upgrades to safety, site amenities, playground facilities, and irrigation, drainage and accessibility improvements at Rinconada Park. The project is currently being utilized for aspects of the Junior Museum and Zoo Project with the funding utilized for the JMZ relocation and the reconstruction of the Rinconada Parking lot.					
Turf Management	Prior Years Actuals	Total Project Budget	Implementing	Project Phase	Project	
Plan (PG-18002)			Department		Completion	
	\$0	\$100,000	Community	Pre-Design	Spring 2020	
			Services			
	brokered by the City for and durability of the f	roject provides funding to organized sports activited is staff is working wind draft the plan. The plan	ities, and provides re th stakeholders to dr	commendations for in aft the scope of work	nproving the quality and will seek bids for a	

Art In Public	Prior Year Actuals	Current Year Budget	Implementing	Project Phase	Project Completion			
Spaces			Department					
(AC-86017)	\$206,160	\$380,494	Community Services	N/A	Recurring			
	Project Status: This project funds ongoing temporary and permanent artworks throughout the City. These fund							
		ed of pooled Municipal			•			
		-year nature of public a	•	• •	•			
	Golf Course, ongoing	temporary installations	on King Plaza, such as T	The Blue Trees by Konst	antin Dimopolous and			
	The Artwork Forge 2.0	by Toby Fraley, and the	e NEA Grant-supported	Code: ART initiative to	activate the			
	downtown alleys and	underutilized spaces wi	th eight installations. S	ome of the current Mu	nicipal Projects in			
	process for FY 2019 in	clude: Fire Station 3, Ch	arleston/Arastradero (Corridor, Highway 101 E	Bike and Pedestrian			
	Bridge, the Public Safety Building, and the Downtown Parking Garage. The recently adopted Public Art and							
	Master Plan provides	a ten year plan for the f	uture prioritization of p	oublic art projects in Pa	lo Alto.			
Benches,	Prior Year Actuals	Current Year Budget	Implementing	Project Phase	Project Completion			
Signage,			Department					
Walkways,	\$159,893	\$273,811	Community Services	N/A	Recurring			

Perimeter Landscaping (PG-06003)	at various City facilities playground pathway in Palo Alto Baylands was Entry signage was fab	es. In FY 2018 site furnister for the second site of the second site of the second sec	shings were renovated e Mitchell Park Magica ed. Directory signage wa the Palo Alto Golf Cour	at the Peers Park pion I Bridge Playground. The sabricated and ins The Landscaping Imp	The entry gate at the talled at Greer Park,
Dog Park	Prior Year Actuals	Current Year Budget	Implementing	Project Phase	Project Completion
Installation and			Department		
Renovation	\$0	\$150,000	Community Services	N/A	Recurring
Off-Road Pathway	· ·	nter 2018. A Park impro with a tentative compl Current Year Budget	etion date for Summer	• •	Project Completion
Resurfacing And	\$12,716	\$236,109	Department Community Services	N/A	Recurring
Repair (OS-09001)	Project Status: This pon inspections and re	1 · · · · · · · · · · · · · · · · · · ·	and broken pathways 7, pathways in the Bayl	within the City. Patl ands Nature Preserv	nways are chosen based e were repaired. In
			Implementing	Project Phase	Duciest Completion
•	Prior Year Actuals	Current Year Budget			Project Completion
Open Space Lakes And Pond Maintenance	Prior Year Actuals \$37,618	\$43,979	Department Community Services	N/A	Recurring

Open Space Trails and	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
Amenities	\$253,379	\$220,544	Community Services	N/A	Recurring
(OS-00001)	Project Status: This	project restores unpaved	d trails, fences, picnic a	reas, and campgrour	nds at Foothills Park, the
	Baylands, and the Pe	arson-Arastradero Natur	re Preserves. A contrac	t for trail maintenar	ice was awarded in May
	2018, and the contra	ctor has started the ann	ual trail work.		
Parks and Open Space	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
Emergency	\$176,466	\$122,638	Community Services	N/A	Recurring
	tripping hazard repai	rojects completed includ rs to the mow band at the ylands Sailing Station.	•	•	bridge playground and pairs will be made to the
	Prior Year Actuals	Current Year Budget	Implementing	Project Phase	Project Completion
Tennis and Basketball Court			Department		Project completion
	\$177,218	\$544,522		N/A	Recurring

Streets and Sidewalks Projects

Status as of June 2018

Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Actuals	Budget	Department					
\$0	\$150,000	Public Works	Design	Fall 2018			
Project Status: This project includes the design and replacement of two existing gateway signs in the r							
way for the Californ	ia Avenue business dis	strict. An application to	the Architectural R	eview Board will be made in			
summer 2018. The s	signs are expected to b	be replaced in Fall 2018.					
Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Actuals	Budget	Department					
\$0	\$1,550,000	Public Works	Completed	Spring 2018			
Project Status: This	project includes the d	lesign and installation of	integrated video s	ystems at the four at-grade			
Caltrain crossing loc	ations (Palo Alto Aver	nue, Churchill Avenue, E	ast Meadow Drive a	and Charleston Road).			
Council approved a	design/build contract	with G4S Secure Integra	ition in June 2017.	Design was completed in			
December 2017 and	l construction was cor	npleted in May 2018.					
Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Actuals	Budget	Department					
\$915,635	\$4,147,885	Public Works	Environmental	Fall 2020			
			Review				
Project Status: This	project will remove ar	nd replace the Newell R	oad bridge over Sar	n Francisquito Creek with a			
Creek, approximate	ly 7,500 cfs, and will p	rovide improved safety	for vehicular, bicyc	le, and pedestrian traffic.			
The focus in calendar year 2017 was progress on the project draft environmental impact report, which is							
anticipated to be published in Summer 2018. This report will analyze potential traffic, aesthetic, and other							
environmental impa	acts and propose appr	opriate mitigation meas	ures. The project is	being closely coordinated			
with the City of East	. Palo Alto, Santa Clara	a Valley Water District, a	nd the San Francis	quito Creek Joint Powers			
Authority (JPA).		-					
	Actuals \$0 Project Status: This way for the Californ summer 2018. The summer 2018. The summer 2018 actuals \$0 Project Status: This Caltrain crossing loc Council approved a December 2017 and Prior Years Actuals \$915,635 Project Status: This clear span over the Creek, approximate The focus in calenda anticipated to be puenvironmental impaying with the City of East	\$0 \$150,000 Project Status: This project includes the dway for the California Avenue business dissummer 2018. The signs are expected to lear span over the creek to allow the chack, approximately 7,500 cfs, and will participated to be published in Summer 2017 and construction was programmental impacts and propose approved approved a propose approved to be published in Summer 2017 and propose approved the Caltrain crossing locations (Palo Alto Avenuals and propose approved to be published in Summer 2017 and construction was construction was constructed by 7,500 cfs, and will participated to be published in Summer 2018 and propose approved the City of East Palo Alto, Santa Clara	Actuals \$0 \$150,000 Public Works Project Status: This project includes the design and replacement way for the California Avenue business district. An application to summer 2018. The signs are expected to be replaced in Fall 2018. Prior Years Actuals Project Budget Department \$0 \$1,550,000 Public Works Project Status: This project includes the design and installation of Caltrain crossing locations (Palo Alto Avenue, Churchill Avenue, Ecouncil approved a design/build contract with G4S Secure Integrate December 2017 and construction was completed in May 2018. Prior Years Actuals Prior Years Actuals Budget Department \$915,635 \$4,147,885 Public Works Project Status: This project will remove and replace the Newell Reclear span over the creek to allow the channel to convey up to the Creek, approximately 7,500 cfs, and will provide improved safety The focus in calendar year 2017 was progress on the project draft anticipated to be published in Summer 2018. This report will anal environmental impacts and propose appropriate mitigation meas with the City of East Palo Alto, Santa Clara Valley Water District, and the project of the Control of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Water District, and the project of East Palo Alto, Santa Clara Valley Wate	Actuals Budget \$0 \$150,000 Public Works Design Project Status: This project includes the design and replacement of two existing gate way for the California Avenue business district. An application to the Architectural R summer 2018. The signs are expected to be replaced in Fall 2018. Prior Years Actuals Budget Department \$0 \$1,550,000 Public Works Completed Project Status: This project includes the design and installation of integrated video s Caltrain crossing locations (Palo Alto Avenue, Churchill Avenue, East Meadow Drive Council approved a design/build contract with G4S Secure Integration in June 2017. December 2017 and construction was completed in May 2018. Prior Years Actuals Budget Department \$915,635 \$4,147,885 Public Works Environmental Review Project Status: This project will remove and replace the Newell Road bridge over Sac clear span over the creek to allow the channel to convey up to the natural capacity of Creek, approximately 7,500 cfs, and will provide improved safety for vehicular, bicycomental in anticipated to be published in Summer 2018. This report will analyze potential trafficenvironmental impacts and propose appropriate mitigation measures. The project is with the City of East Palo Alto, Santa Clara Valley Water District, and the San Francisco.			

Streetlights	Prior Years	Total Project	Implementing	Project Phase	Project Completion				
Condition	Actuals	Budget	Department						
Assessment	\$8,799	\$8,799 \$228,876 Public Works Design Fall 2019							
(PE-13014)	•				City's streetlight system. Due 019. An RFP will be issued in				

Curb and Gutter	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion
Repairs		Budget	Department		
(PO-12001)	\$42,212	\$922,711	Public Works	N/A	Recurring
	selected from a list	reported by the pub		ublic Works staff. The	b and gutter locations are FY 2018 plan includes
Sidewalk Repairs	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion
(PO-89003)		Budget	Department		
	\$1,889,538	\$2,296,680	Public Works	N/A	Recurring
	twenty-three sidew approved a sidewal potential improvem 2018. Once the asselocations of sidewal	alk districts in 2016, k assessment contra- lents to the current of essment is completed k distress. For FY 202	a thirty year (1986 – 2 ct in November 2017 t district-based program d, the project will issue	2016) sidewalk repair (2016) sidewalk repair (2016) sidewalk repair (2016) and the assessment will a construction control of the assessment will be a construction of the assessment will be a construction of the assessment will be a construction of the assessment will be a constructed by th	alk program and assess be completed in Summer act to repair the identified amp replacement for Street
Sign Reflectivity	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion
Upgrade		Budget	Department		
(PO-11000)	\$36,581	\$157,835	Public Works	N/A	Recurring

					nining of all traffic signs. A lis Nighttime Visual Inspection		
Street Lights Improvements	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
(PO-05054)	\$220,808	\$305,737	Public Works	N/A	Recurring		
	needed to restore o	r improve street lig	thting.		ns, luminaires and wiring as		
Street	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Maintenance		Budget	Department				
(PE-86070)	\$7,475,426	\$6,314,583	Public Works	N/A	Recurring		
	project was comple project funds the st pavement condition	ted in December 20 reet maintenance v n index (PCI) score o	017 and the FY 2018 Str work that supports Cou of 85, representing very	eet Resurfacing Proje ncil's adopted goal of good or excellent co	e Preventive Maintenance ct will start in May 2018. The achieving a citywide average additions, by 2019. The s 84 and is expected to be 85		
Thermoplastic Lane Marking	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
and Striping	\$74,965	\$136,729	Public Works	N/A	Recurring		
(PO-11001)	Project Status: This project maintains the thermoplastic markings on roadways. Work for FY 2018 was completed as part of the Street Maintenance Program's FY 2018 preventive maintenance contract.						

Charleston/Arastr	Prior Years	Total Project	Implementing	Project Phase	Project Completion	
adero Corridor	Actuals	Budget	Department			
Project	\$1,731,939	\$17,700,000	Public Works	Construction	Spring 2020	
(PE-13011)	1) Project Status: This project is part of the Council Infrastructure Plan. It will reconfigure the					
			•		ts, enhanced bike lanes and	
	new street trees to complement the new lane configurations that were approved for permanent retention in					
	1	• •	• •	•	tember 2015. ARB review	
	1	_			nber 2017. This project will	
		-	· · · ·		L and 2 on May 21, 2018	
		_	he Total Project Budget sh		•	
	1	ring the approval of the	Phase 1 and Phase 2 cont	racts. Phase 3 will st	art construction in Spring	
	2019.					
Churchill Avenue	Prior Years	Total Project	Implementing	Project Phase	Project Completion	
Enhanced	Actuals	Budget	Department		, roject compression	
Bikeway	\$212,993	\$1,373,906	Planning and	Design	Fall 2019	
(PL-14000)			Community			
			Environment			
					d-use path along the north	
			=	=	nd the Stanford Perimeter	
		•	ments at Churchill Aven		•	
		_	-		ant Street Bicycle Boulevard	
					ight-of-way discussions with	
	_		underway. Staff is aimin	_		
	encroachment pern	iit irom Caitrans Will n	leed to be secured for tr	ie work within the E	El Camino Real right-of-way.	
Downtown	Prior Years	Total Project	Implementing	Project Phase	Project Completion	

Parking	Actuals	Budget	Department				
Wayfinding	\$93,211	\$1,349,716	Planning and	Construction	Spring 2019		
(PL-15004)			Community				
			Environment				
	will incorporate a n parking in Downtov underground utilitie	ew parking brand for vn Palo Alto. This proj	the City and replace the ect will be implemented tt. Construction contract	existing parking sig in coordination wit	ng wayfinding signage that nage to improve visibility of the Upgrade Downtown nuary 2018 and construction		
Embarcadero	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Road at El	Actuals	Budget	Department		Troject compression		
Camino Real	\$657,214	\$6,234,261	Planning and	Construction	Fall 2019		
Improvements	. ,		Community				
(PL-15001)			Environment				
	circulation improve completed at the en- school/shopping ce City Council voted i includes a protected Road. Design plans	ments along Embarcand of 2015 and includenter driveway and at a September 2016 to dintersection at El Cafor Phase 2 of the pro	move forward with a vai mino Real and raised on	ant Street and El Ca affic signal equipme in front of the shop riation of Concept P e-way separated bi etion. Construction	mino Real. Phase 1 was		
Highway 101	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Pedestrian/Bicycl	Actuals	Budget	Department				
e Overpass	\$2,687,800	\$18,496,187	Public Works	Design	Spring 2020		
Project	Project Status: This	project, part of the C	ouncil infrastructure Pla	n, includes the desi	gn and construction of a		
(PE-11011)	new pedestrian brid	dge across Highway 10)1 at Adobe Creek. Coun	icil approved a desig	gn contract in May 2016 for		
	preliminary design	and environmental as	sessment services, and a	amended the contra	act in December 2017 to		
	provide the final design and right of way engineering services. In November 2016, Council voted to proceed with						

	environmental a currently in deta 2019 and be cor	assessment, and Site ar ailed design phase, to b	nd Design reviews of the pe completed in Fall 201 D. The Total Project Budg	e project were comple 18. Construction is ant	The preliminary design, eted in 2017. The project is icipated to begin in early t is the figure included in the
Downtown	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Mobility and	Actuals	Budget	Department		
Safety Improvements (PL-16001)	\$72,728	\$1,819,847	Planning and Community Environment	Construction	Fall 2018
	replacement of early 2017. Phase pedestrian signal Downtown under signing and strip	all existing pedestrian see 2, which will include al heads and pedestals, erground utilities repla	signal heads with count the construction of cur is currently scheduled cement project. The pla	tdown pedestrian sign bextensions and the to be constructed in 2 anning associated with	hase 1, which included the al heads were completed in installation of new 018 as part of the Upgrade in potential changes to the nd resurfacing in the next
Quarry Road	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Improvements	Actuals	Budget	Department		
and Transit Center Access (PL-16000)	\$442,388	\$1,669,196	Planning and Community Environment	Construction	Fall 2018
	along Quarry Ro	ad between El Camino	Real and Welch Road,	including, but not limi	d pedestrian improvements ted to, upgraded bicycle ed access to transit stops. It

	the intersection at of lighting, and lan Road improvemen Construction on th	El Camino Real and (dscaping. Due to plants ts have been separat	Quarry Road, including oned utility work along ed from the transit censs segment was comple	development of passi Quarry Road by Stant ter access segment th			
Railroad Grade	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Separation	Actuals	Budget	Department				
(PL-17001)	\$315,878	\$2,007,016	Planning and Community Environment	Design	Fall 2018		
Dauling C. Harr	Advisory Committee environmental and corridor circulation	ee Group throughout lysis phase, which is study and context s	2018, representing the scheduled for completi ensitive alternatives an	e City during the Califo on at the end of 2018 alysis by the end of 2	8 and completing the rail 018.		
Parking Guidance	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Systems, Access Controls, and Revenue Collection	\$113,234	\$2,142,915	Planning and Community Environment	Design	Fall 2019		
Equipment (PL-15002)	Project Status: This project includes design and installation of new downtown parking guidance systems, access controls and revenue collection equipment that will be coordinated with both the Downtown Parking Wayfinding, PL-15004 project and the Downtown Parking Management Study that is scheduled to be completed at the end of 2016. Following City Council direction in April 2016, Staff has advanced the design of the single-space detection system with individual indicator lights. However, this project is currently on hold awaiting the results of the Downtown Parking Management Study, which may affect the content of and funding for the						

guidance signs.

Bicycle and	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Pedestrian		Budget	Department				
Transportation	\$1,753,456	\$10,972,921	Planning and	N/A	Recurring		
Plan			Community				
Implementation			Environment				
(PL-04010)	=	=	Safety and Bicycle Boulouis Road/Montrose Av		oject along Amarillo d Council is currently under		
	and Bicycle Bouleva Boulevard/Wilkie W award is expected in	rds – Phase 2 Project /ay were adopted by (n Fall 2018 and constr	along Bryant Street, Ma City Council in 2015 and	ybell Avenue, Stanf final design is unde ake approximately c	rway. Construction contract one year. The Total Project		
Residential Preferential	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Parking (PL-15003)	\$550,098	\$443,757	Planning and Community Environment	N/A	Recurring		
	Project Status: This project implements the signage needs of the residential preferential parking program. Phase 1 of the Downtown Residential Preferential Parking Program was implemented in October 2015, Phase 2 was implemented in April 2016, and the program was made permanent in April 2017. The Evergreen Park-Mayfield Residential Preferential Parking Program pilot began in April 2017 and the Southgate Residential Preferential Parking Program began in December 2017. No additional RPP programs are currently in development; however, signage modifications for existing programs may be required in FY2018.						
Safe Routes To	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		

School		Budget	Department				
(PL-00026)	\$115,208	\$207,739	Planning and	N/A	Recurring		
			Community				
			Environment				
	commute planning, may be impacted be enhanced crosswall	encouragement acy school commute cs, and improved si	activities. Typical capita gnage along suggested	rovements along loca I improvements incluer routes to school. In F	l and collector streets that de traffic calming devices,		
Traffic Signal and Intelligent	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
Transportation	\$594,207	\$578,049	Planning and	N/A	Recurring		
System Upgrades			Community				
(PL-05030)			Environment				
Transportation and Parking	Project Status: This project provides funding for the design and construction of traffic signals, traffic signal communications networks, video surveillance projects for transportation use, and maintenance of the City's traffic signal central system. The project includes the replacement of traffic signal controllers/cabinets, video detection systems, and other field equipment. Prior Year Actuals						
Improvements	\$340,903	\$367,253	Department Planning and	N/A	Recurring		
(PL-12000)	73 10,303	7307,233	Community	1.77.			
-,			Environment				
	Project Status: This project provides funding for the implementation of miscellaneous neighborhood traffic calming improvements including neighborhood traffic studies and parking improvements. This project also fund the development of grant proposals used to procure funding for future projects.						

Airport Projects Status as of June 2018

One-Time Projects

Airport Apron	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Reconstruction	Actuals	Budget	Department					
(AP-16000)	\$635,633	\$23,034,308	Public Works	Construction	October 2021			
	Project Status: This	project provides fund	s for the design and rec	onstruction of the P	alo Alto Airport apron, and			
	is being implemente	ed in multiple phases.	The pavement surfaces	at the airport are fa	ailing and uneven. The need			
	to reconstruct the a	ircraft parking apron i	s critical to airport safet	y. Construction Pha	se I was awarded in			
	September 2017 to	DeSilva Gates Constru	iction, LLC and will be co	ompleted in June 20	18. Phase II invitation for			
	bids is scheduled to	bid in June 2018 and	award in August 2018. T	he Total Project Bu	dget shown for this project			
	is the figure include	d in the Fiscal Year 20	19 Proposed Capital Bud	dget.				
		T	T	ı	I			
Wildlife Hazard	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Plan	Actuals	Budget	Department					
(AP-16002)	\$18,692	\$63,415	Public Works	Design	Summer 2018			
	Project Status: The development of a Wildlife Hazard Management Plan (WHMP) identifies the specific actions							
	the airport will take to mitigate the risk of wildlife strikes on or near the airport. A wildlife strike is defined as a							
	conflict between aircraft and wildlife. The Federal Aviation Administration (FAA) maintains a comprehensive							
	program to address wildlife hazards and requires airport sponsors to maintain a safe operating environment.							
	The WHMP involves	a stakeholder group	comprised of airport use	ers, Baylands advoc	ates and City departments.			

Recurring Projects

2018-2022 – Airport Capital Improvements Program Projects: There are no recurring projects scheduled at this time.

Electric Fund Projects

Status as of June 2018

230 kV Electric	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Intertie	Actuals	Budget	Department		
(EL-06001)	\$577,547	\$491,896	Utilities	Study	Winter 2019
	Project Status: This requirements to es City's electric syste University and SLAG other parties involved.	tablish a 230 kV elect m directly to the 230k C National Accelerato red with facilitating th	ric intertie line and cor d transmission line. Tl r Laboratory (under th	ibility study to detern nstruct a 230/60 kV s he City has presented e oversight of the De aiting for a response f	nine the general project ubstation to connect the I its findings to Stanford partment of Energy), the two from SLAC and Stanford
Capacitor Bank Installation (EL-	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion
16002)	\$0	\$350,000	Utilities	Design	Spring 2019
	NCPA Power Factor provide VAR suppo	requirements are more rt to the system. Capa	et. Staff has performed acitor banks will be ins	d an analysis on wher stalled at Hanover, Ha	stribution lines to ensure e capacitors are needed to ansen Way and Quarry Road e completed by Spring 2019
Coleridge/Cowpe r/Tennyson 4/	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion
12kV Conversion	\$0	\$520,000	Utilities	Design	Fall 2019
(EL-14000)	_			<u>=</u>	Coleridge/Cowper/Tennyson ado/Hopkins Substations.
East Meadow	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Circles 4/12kV	Actuals	Budget	Department		
Conversion	\$0	\$1,800,000	Utilities	Study	Summer 2019

(EL-17001)	Project Status: The project converts the primary electric distribution system in the East Charleston/Alma							
	Street/East Meadow Drive/Middlefield Road area from 4 kV to 12 kV. This project is in the preliminary stages of assessment for engineering design. The project is being reevaluated to determine the scope of work that should be involved. Issues with replacing the rear-easement facilities may dictate a change in direction of the project scope.							
Facility	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Relocation for	Actuals	Budget	Department					
Caltrain Modernization	\$0	\$1,700,000	Utilities	Design	Winter 2019 Fiber Optic lines to provide			
	Caltrain from a die above the rails to pas well as those ow looking to have the in 2020. Staff is sti	sel-hauled to Electric power the trains will c vned by others, includ e overhead lines reloc	Multiple Unit trains. The ause conflicts with the Cling AT&T and Comcast, ated/removed by Februs	e installation of the (City's overhead elect which cross the rails ary 2019 for an antic	cipated project completion			
HCB Pilot Wire	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Relay	Actuals	Budget	Department					
Replacement	\$51,503	\$441,559	Utilities	Construction	Summer 2019			
(EL-17005)	differential protect damage due to fau between Quarry au Maybell, East Mea	tive relays to protect t Its (i.e. short circuits) nd Hopkins substation	s, Installation of fiber op Substations, and is now	smission line section ns. Staff is completed otic communication	•			
Maybell 1&2 4/12kV	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion			

Conversion	\$264,799	\$449,998	Utilities	Construction	Fall 2018				
(EL-14004)	remaining 4kV equ	ipment at Maybell.	•	version work is comp	o 12kV, and removes the leted. The project will be				
Rebuild	Prior Years	Total Project	Implementing	Project Phase	Project Completion				
Underground	Actuals	Budget	Department						
District 15	\$29,464	\$509,462	Utilities	Design	Spring 2019				
	in the preliminary s	Project Status: This project rebuilds and replaces the underground electric system in Underground District 15, the area bounded by Los Palos Avenue, Glenbrook Drive, Pomona Avenue, and Arastradero Road. This project is in the preliminary stages of engineering design and work will be coordinated with EL-16000 which is currently rebuilding the electric system along Arastradero Road. Work on this project has been delayed due to public input regarding the design of the project.							
Rebuild	Prior Years	Total Project	Implementing	Project Phase	Project Completion				
Underground	Actuals	Budget	Department						
District 16	\$0	\$300,000	Utilities	Design	Spring 2019				
(EL-13003)	Project Status: This project rebuilds and replaces the underground electric system in Underground District 16, the area along Louis Road between Greer Street and Loma Verde Avenue. This project is in the preliminary stages of assessment for engineering design. This project is currently being designed and engineered.								
Rebuild	Prior Years	Total Project	Implementing	Project Phase	Project Completion				
Underground	Actuals	Budget	Department						
District 19	\$149,023	\$265,443	Utilities	Construction	Winter 2018				
(EL-11008)	the area bounded performed during to construction timeli	by Forest Avenue, V the evening hours to the. Construction by	Vaverley Street, Addisor of avoid impacting comm	n Avenue, and Alma S nercial businesses, wh	n Underground District 19, treet. Much of this work is ich increases the r this area. Work is being				
	done in conjunctio	II WILII EL-10000.							

Underground	Actuals	Budget	Department				
District 20	\$8,634	\$1,450,000	Utilities	Design	Winter 2019		
(EL-14002)	the area bounded b	by Channing Avenue;		•	n Underground District 20, In Avenue. This project is in		
Rebuild Underground	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
District 23	\$0	\$ 800,000	Utilities	Pre-design	Summer 2019		
(EL-17000)	the area bounded b		milton Avenue; and S	•	n Underground District 23, project is in the preliminary		
Rebuild	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Underground	Actuals	Budget	Department	-			
District 24	\$1,727,376	\$2,701,150	Utilities	Construction	Winter 2018		
(EL-10006)	Project Status: This project rebuilds and replaces the underground electric system in Underground District 24, the area bounded by Lytton Avenue; Bryant Street; Forest Avenue; and Alma Street. Much of this work is performed during the evening hours to avoid impacting commercial businesses, which increases the construction timeline. Construction by city staff is approximately 85% completed and further progress is delayed waiting for delivery of long lead-time materials. Work is being done in conjunction with Rebuild Underground District 19 (EL-11008).						
Rebuild Underground	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
District 26	\$1,331	\$899,369	Utilities	Study	Fall 2019		
(EL-16000)	Project Status: This project rebuilds and replaces the underground electric system in Underground District 26 the area along Arastradero Road between El Camino Real and Hillview Avenue. This project is in the preliminary stages of assessment for engineering design and will be designed in conjunction with EL-11003 which is rebuilding the electric system on Los Palos Avenue, Glenbrook Drive, and Pomona Avenue.						

Reconfigure	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Quarry Feeders	Actuals	Budget	Department				
(EL-14005)	\$368,384	\$1,030,453	Utilities	Construction	Fall 2019		
	_				each substation transformer		
	-				ed. The City is waiting for		
	•		of boxes and conduit to	facilitate the work as	part of the new service to the		
	new Stanford BM	l building.					
Relocate Quarry /	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Hopkins	Actuals	Budget	Department				
Substation 60kV	\$0	\$ 850,000	Utilities	Pre-design	Fall 2019		
Line (A & B)	Project Status: Th	is project relocates t	he Quarry-Hopkins (QR	/HO) 60kV sub-transn	nission line and associated		
(EL-13002)	facilities in Lanes A & B, and the nearby Alma Street area to a more physically accessible route for electric crews						
	and equipment. There has been no progress on this project.						
C. balaita a COLV	D. Carry Van de	Tabal Basis at	1	Darie de Blance	Buria Caralatia		
Substation 60kV	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Breaker	Actuals	Budget	Department	<u> </u>			
Replacement	\$22,513	\$450,000	Utilities	Design	Summer 2020		
(EL-17002)	Project Status: This project replaces high voltage circuit breakers that interconnect the nine electric substations						
	and two power switching stations that are reaching the end of their useful life and/or are now underrated for						
	the use. Staff has completed the technical specification for the replacement circuit breakers and is going						
	through the bid process for purchase. Two high voltage circuit breakers are being installed and two more will be						
	purchased in FY 2	018.					
Substation	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Security	Actuals	Budget	Department				
(EL-16003)	\$48,901	\$837,318	Utilities	Design	Winter 2018		
	Project Status: Th	is project installs fac	ilities providing physica	I protection of electric	substations from vandalism		
	and intrusion. A p	rofessional services of	contract was awarded t	o Burns & McDonnell	and the study is complete		
	and is being revie	wed by staff for proje	ects to be implemented	this Fiscal Year. Fund	ing will be requested in		
	and is being reviewed by staff for projects to be implemented this Fiscal Year. Funding will be requested in future years to implement additional security measures.						

Utility Control	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Center Upgrades	Actuals	Budget	Department				
(EL-17008)	\$ 2,813	\$ 897,186	Utilities	Construction	Fall 2018		
			ope of work to upgrade o Activue, and work is	•	Center working environment. n Summer 2018.		
Utility Site	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Security	Actuals	Budget	Department				
Improvements	\$1,470,188	\$1,645,609	Utilities	Construction	Summer 2018		
	and detection syste natural gas station	ms have been installe	d at seven (7) electric s taff is working on finali	substations, three (3	andalism. To date, cameras) water stations, and one (1) ments and assessing need		
VA Hospital – Customer Load	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Requirements	\$46,231	\$3,000,000	Utilities	Design	Summer 2018		
(EL-17003)	Project Status: This project is to meet the growing electric needs of the VA Hospital. Staff has had numerous						
	discussions with VA Hospital on electric load growth at the hospital and anticipated needs from the utility. Much of the cost is reimbursed to the City by the VA Hospital. Staff has prepared preliminary designs for interim solutions and is awaiting additional information from VA to develop long range plans to meet their future needs.						
Underground	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Distribution	Actuals	Budget	Department				
System Security	\$10,355	\$600,828	Utilities	Study	Spring 2020		
(EL-13007)	Project Status: This	project purchases an	d installs equipment to	secure underground	d electric distribution		
	facilities used to provide electricity to utility customers in the City of Palo Alto, from vandalism, tampering, and theft to facilitate a safe, secure, and reliable electric system. Staff has been evaluating options for securing underground vaults and boxes and is drafting the technical specification and scope of work for a Request for Proposal to purchase and install suitable equipment. Work on this project has been delayed due to staffing						

	shortages and higher priority work.						
Underground District 46 –	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Charleston/El Camino Real (EL- 12001)	of West Charleston	Summer 2019 ne area along the 400 block callation of substructures. t date of construction on					
Underground District 47 –	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Middlefield, Homer, Webster, Addison (EL-11010)	\$3,132,803 \$3,499,752 Utilities Construction Winter 2019 Project Status: This project undergrounds the existing overhead distribution system in the area bounded by Middlefield Road, Homer Avenue, Webster Street, and Addison Avenue. Installation of substructures and utility electric system is completed. Customers are now undertaking conversion of their utility services from overhead to underground. The deadline for customer conversion was extended to June 2018.						

Communications	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion
System		Budget	Department		
Improvements	\$82,686	\$312,375	Utilities	N/A	Recurring
(EL-89031)	Project Status: This project installs copper wire cable systems, high frequency coaxial cable, fiber optic cable, and related equipment to provide communications services for traffic signal coordination, telephone links, computer data transmission, and the Electric Supervisory Control and Data Acquisition (SCADA) system. Staff is assessing the needs to upgrade the communication lines between substations to facilitate the substation protection pilot wire relay replacements. The new relays utilize fiber optic communication instead of the copper wire communication lines utilized by the existing relays.				

Electric Customer Connections	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
(EL-89028)	\$2,445,562	\$3,219,888	Utilities	N/A	Recurring		
,	Project Status: This services; temporary customers. Projects	service connection are in various stage	s; and overhead and ur	nderground extension	omers; upgrading of existing s for new or existing porary and permanent		
Electric System Improvements	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
(EL-98003)	\$ 1,352,420	\$2,800,000	Utilities	N/A	Recurring		
Electric Utility Geographic	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
Information	\$55,235	\$175,391	Utilities	N/A	Recurring		
System (EL- 02011)	emphasis will be to	provide a compatib		stimating software, to	n (GIS). The primary edit and update data whicl ess GIS needs for Utilities		
SCADA System Upgrades (EL-	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
02010)	\$70,402	\$245,099	Utilities	N/A	Recurring		
	Project Status: This project upgrades the Supervisory Control and Data Acquisition (SCADA) system hardware. Staff completed upgrade of the PRISM software used for monitoring the utility substations and equipment.						
Smart Grid Technology	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		

Installation	\$17,240	\$1,000,000	Utilities	N/A	Recurring		
(EL-11014)	applied to the City's	electric, gas, and lementation of Sm	water utility systems. St	aff completed a Requ	nat can be cost effectively est for Proposal to solicit bids ng information gathered from		
Substation Facility	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
Improvements	\$304,419	\$295,000	Utilities	N/A	Recurring		
(EL-89044)	working on the repl	acement of Remot	e Terminal Units (RTU) a	at Hansen Way and Ea	ions in Palo Alto. Staff is stated in Meadow Substations.		
Substation	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Protection	¢266.206	Budget	Department	21/2	<u> </u>		
Improvements (EL-89038)	\$266,296	\$600,000	Utilities provements to equipments	N/A	Recurring		
	on the electric syste of current transforn the relays on the M	em. Staff complete ners that would be aybell Substation f	d the 60kV coordination overloaded during fault eeders. Due to the size a	study and is working ts. Staff is also workin and complexity of this	e to faults (i.e. short circuits) on designs for replacement g on the designs to replace project, staff is in the hipment layout and wiring.		
Underground	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
System Rebuild		Budget	Department				
(EL-16001)	\$0	\$300,000	Utilities	N/A	Recurring		
	Project Status: This project replaces underground electric equipment in areas that were originally installed underground, i.e. not part of an Underground District. Staff is working to identify areas where based on the age of the existing cables are a high priority for cable replacement. So far this includes areas in the Stanford Research Park, Arastradero Road, and along East Bayshore Road.						
	incocarcii i ark, Aras	and and and and	a.o6 = a.o. = a.j.oo. o				

Estimating		Budget	Department		
System	\$37,440	\$108,614	Utilities	N/A	Recurring
(EL-13008)	by integrating e documentation, construction sta standards include	ngineering analysis, materials ordering, andards and is worki	adding predefined stand and work management t ng on the overhead cons tof materials and are inc	ards and templat functions. Staff co truction standard	used for preparing job estimates es, and by integrating empleted the underground is for electric installations. These he estimating software to facilitate

Fiber Optics Fund Projects

Status as of June 2018

One-Time Projects

Fiber Optic	Prior Years	Total Project	Implementing	Project Phase	Project Completion
System Rebuild	Actuals	Budget	Department		
(FO-16000)	\$161,511	\$1,250,000	Utilities	Construction	Fall 2019
	network around Pal		n Capacity Improvement of construction has bee	•	f the "dark" fiber optic emaining construction is

Fiber Optics	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Network System		Budget	Department				
Improvements	\$155,478	\$336,824	Utilities	N/A	Recurring		
(FO-10001)	has completed an a	• •	rk Fiber system and is as	•	otic network system. Staff ons of the system need to		
Fiber Optics	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
Customer		Budget	Department				
Connections	\$185,385	\$250,000	Utilities	N/A	Recurring		
(FO-10000)	Project Status: This project provides funding for the installation of fiber optic infrastructure for new service connections. Projects are developed as needed to meet customer requests for leasing of fibers on the Dark Fiber system.						

Gas Fund Projects Status as of June 2018

Gas Main	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Replacement	Actuals	Budget	Department				
Project 22	\$1,038,259	\$3,884,682	Utilities	Construction	Winter 2019		
(GS-12001)	mains on University gas main on Univers construction disrup	Avenue and other stated	reets in the Downtown d to be installed in a jo sinesses. The construct	North and Universit int-trench with a wa ion contract for Upg	is and services along the y Park neighborhoods. The ter main to minimize rade Downtown Project was ect. The GMR 22 portion of		
Gas Main	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Replacement	Actuals	Budget	Department				
Project 23	\$42,500	\$4,331,010	Utilities	Design	Winter 2019		
(GS-13001)	feet of mainly PVC g Green Acres neighb within the project a	gas mains on various s orhoods. A surveying	streets within the Midto contractor is collecting will be used to update t	own, Midtown West, GPS points of above	approximately 22,700 linear, Evergreen, Ventura, and e-ground utility features p to increase the accuracy of		
Security at City Gas Receiving	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Stations	\$85,300	\$150,000	Utilities	Construction	Summer 2018		
(GS-15001)	Project Status : This project equips the City's four Gas Receiving Stations with video surveillance systems. Equipment is in the testing and training phase. This project is 95% complete, while waiting for some outstanding punch list items and the final inspection to occur by August, 2018.						

Gas System,	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion				
Customer		Budget	Department						
Connections	\$1,155,768	\$1,265,355	Utilities	N/A	Recurring				
(GS-80017)	order to provide gas demands. Improven upgrades infrastruct customer service de	s service to new custo nents include new ma ture to provide gas se emands, and respond	mers and augment servings, regins, services, valves, regrvice connections to ne	vice to customers wi gulators, meters, an w customers, meet e requirements due	to new development or				
System Extensions –	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion				
Unreimbursed	\$96,796	\$204,455	Utilities	N/A	Recurring				
	include as-needed r	Gas Distribution System. This project will ensure continuous gas service to utility customers. Improvements include as-needed replacement of existing main sections, services, valves, regulators, meters, and accessories. This project will capture non-reimbursed capital assets installed by staff.							
Gas Distribution	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion				
System		Budget	Department						
Improvements	\$91,322	\$467,901	Utilities	N/A	Recurring				
					ted capital facilities, th related to performance of ments to the system. The the system to maintain top				
Gas Equipment and Tool	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion				

(GS-13002)	\$0 \$50,000 Utilities N/A Recurring						
	boring/locating equ	ipment and tools, and nual basis to safely ope	chase of polyethylene (F I general shop equipmer erate and maintain a nat	nt and tools. These	equipment need to be		
Gas Meters and Regulators	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
(GS-80019)	\$0	\$365,681	Utilities	N/A	Recurring		
	Project Status: This project provides replacement of the existing meters and regulators for approximately 2,000 meter sets per year. The exchange frequency is every ten years for large (630 cubic feet per hour and larger) meters and every seventeen to twenty years for smaller meters. The meter replacement program ensures the accuracy of gas consumption measurement, reduces possible revenue loss due to under-registered gas, and provides customers with accurate monthly bills.						

Storm Drain Projects

Status as of June 2018

One-Time Projects

Matadero Creek	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Storm Water	Actuals	Budget	Department					
Pump Station and	\$1,126,085	\$6,685,317	Public Works	Construction	Summer 2018			
Trunk Line	Project Status: This	project includes capac	city upgrades to the Mat	tadero Creek Storm	Water Pump Station, which			
Improvements	serves a low-lying 13	serves a low-lying 1200-acre area of southeastern Palo Alto. Upgrades to the pump station will allow storm						
(SD-13003)	runoff to be pumpe	d into Matadero Creel	k regardless of the creek	level, improving dr	ainage system performance			
	in the Midtown and	Palo Verde neighborh	noods. Due to limited bu	dget the project wa	s phased. Work within the			
	Matadero Creek Sto	orm Water Pump Statio	on is currently under co	nstruction. The proj	ect is scheduled to be			
	completed by July 2	ompleted by July 2018.						

Storm Drain	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion				
System		Budget	Department						
Replacement And	\$54,009	\$1,360,433	Public Works	N/A	Recurring				
Rehabilitation	Project Status: This project consists of annual replacement and rehabilitation projects that maintain the								
(SD-06101)	integrity of the stori	m drain system, includ	ling the replacement or	rehabilitation of de	teriorated storm drain				
	pipes, manholes, an	d storm drain inlets. T	he scope for FY 2017 in	cluded the design a	nd installation of fiber optic				
	connections to all se	even storm water pun	np stations and three cre	ek monitoring stat	ions to improve				
	communications an	d monitoring capabilit	ies between the station	s and the centralize	ed control center at the				
	Water Quality Conti	rol Plant. In FY 2018 th	ne project also included	programming and ι	upgrading all the Program				
	Logic Controllers ha	rdware at three creek	monitoring stations. Th	e work associated v	with Matadero Creek Pump				
	Station and West Ba	ayshore Road monitor	will be completed in the	e Summer 2018. A s	separate project is to				
	inspect a 6-ft by 6-ft	t box culvert located o	ver Oregon Expressway	during the dry Sum	nmer months of 2018. The				
	box culvert was inspected in Fall 2017, and temporary corrective measures were implemented before the rair								
	season.								

Wastewater Collection Fund Projects

Status as of June 2018

Mastariator	Duiou Voore	Total Duoinet	luculous suting	Dualast Dhass	Businet Completion
Wastewater	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Collection System	Actuals	Budget	Department		
Rehabilitation /	\$2,743,229	\$3,211,998	Utilities	Construction	Fall 2018
Augmentation	Project Status: This	project was combined	l with Project 24 and 26	(WC-11001; WC-13	3001). The funding for all
Project 25	three projects is for	replacement and/or r	ehabilitation of approxi	mately 42,398 linea	r feet of sanitary sewer
(WC-12001)	mains of various size	es, 779 sewer laterals,	and 121 sewer manhole	es. The project inclu	ides various streets in the
	University South, Pr	ofessorville and Old Pa	alo Alto neighborhoods.	The existing sewer	service laterals and
	cleanouts will be rep	placed with new 4" Hig	gh Density Polyethylene	(HDPE) service late	rals and cleanouts. All new
	service laterals will	be installed from the r	new sewer main (usually	located in the stre	et) to the new sewer
	cleanouts (located i	n the City's right-of-wa	ay, usually in a planting s	strip or behind the	sidewalk). Project
	construction is abou	ıt 90% complete.			
Wastewater	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Collection System	Actuals	Budget	Department		
Rehabilitation	\$3,295,454	\$4,022,455	Utilities	Completed	Winter 2018
Augmentation	Project Status: This	project includes the fu	unding to replace 16,859	linear feet of sanit	ary sewer mains of various
Project 27	sizes on various stre	ets, including areas in	North Palo Alto and Em	barcadero Road. Th	ne mains and lateral
(WC-14001)	replacement work v	vill reduce inflow of ra	infall and ground water	into the collection	system. Priority was given
	•		•		ordination among different
		•	, vas filed with the County	-	G
	, '	,	,		
Wastewater	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Collection System	Actuals	Budget	Department	,	
Rehabilitation	\$0	\$4,215,600	Utilities	Design	Summer 2019

Project 28 (WC-15001)	replacement work to reduce inflow of rainfall and ground water into the collection system. The scope is to replace approximately 21,900 linear feet of wastewater mains including Oregon Avenue and a large section in the Charleston Meadows neighborhood. Staff is currently updating the existing base map to increase the accuracy of the utilities information to aid the design of the project.						
Wastewater	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
Collection System	Actuals	Budget	Department				
Rehabilitation	\$0	\$3,606,339	Utilities	Study	Summer 2020		
Augmentation	Project Status: This	project will fund the	design and construction	of replacement of a	pproximately 14,500 linear		
Project 29 (WC-16001)	contractor collected	I GPS points of above-	-	within the project ar	borhood. A surveying ea. The survey data will be ation to facilitate the design		

Sewer System, Customer Connections (WC-80020)	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
	of existing mains to redevelopment. Old criteria are required	serve new customers l existing non-plastic s	and to respond to char sewer laterals with cond r revenue includes cust	nges in sewer requir dition deficiencies p	er Utilities Operations'
Sewer Lateral/Manhole	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
Rehabilitation	\$ 899,035	\$636,540	Utilities	N/A	Recurring

	Project Status: This project will replace defective sewer laterals, cleanouts, man-holes, install backwater						
(WC-99013)	devices, and purcha	se equipment to sup	port these activities in	order to maintain th	e Wastewater Collection		
	System. Information	n collected during ro	utine annual maintenai	nce activities is used	to prioritize work. The work		
	performed will help	reduce both the bac	ckflow of sewage onto I	private property and	the City's treatment		
	expenses. This proje	ect also cleans and vi	ideo-inspects sewer col	llection mains and lat	terals as necessary.		
Wastewater	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion		
General		Budget	Department				
Equipment and	\$0	\$50,000	Utilities	N/A	Recurring		
					gh quality standards for the standards and worker safety		
Wastewater	installation of City's	wastewater collections wastewater collections wastewater collections with the collections wastewater wastewater collections with the collection wastewater collections wastewater colle	on mains, along with the and tools require contine	ne associated service	standards and worker safety Project Completion		
System	installation of City's and productivity me	wastewater collections wastewater collections wastewater collections with the collections wastewater collections with the collections wastewater w	on mains, along with the and tools require continuous Implementing Department	ne associated service nuous upgrades. Project Phase	standards and worker safety Project Completion		
Wastewater System Improvements (WC-15002)	installation of City's and productivity me Prior Year Actuals \$ 128,927	casures, equipment a Current Year Budget \$246,000	on mains, along with the and tools require conting Implementing Department Utilities	Project Phase N/A	standards and worker safety		

Wastewater Treatment Fund Projects

Status as of June 2018

Dewatering and	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Loadout Facility	Actuals	Budget	Department		
(WQ-14001)	\$1,874,437	\$34,501,843	Public Works	Construction	Winter 2019
	and truck loadout	to retire existing dew		udge incinerators. Cor	sludge dewatering facility istruction began in May
Fixed Film	Prior Years	Total Project	Implementing	Project Phase	Project Completion
Reactor	Actuals	Budget	Department		
Rehabilitation	\$0	\$19,381,018	Public Works	N/A	N/A
Now Laborate ::	Prior Years	Total Project	Implementing	Project Phase	Project Completion
New Laboratory			=		
and	Actuals	Budget	Department		
and Environmental	\$0	\$18,283,520	Public Works	Pre-Design	Summer 2021
and Environmental Services Building (WQ-14002)	\$0 Project Status: Thi services offices, thi larger updated lab.	\$18,283,520 s project is a replace s building will conso	Public Works ment of the existing wa lidate staff from four se selection of design cor	astewater treatment p eparate buildings curr	
and Environmental Services Building	\$0 Project Status: Thi services offices, thi larger updated lab.	\$18,283,520 s project is a replace s building will conso The solicitation and	Public Works ment of the existing wa lidate staff from four se selection of design cor	astewater treatment p eparate buildings curr	Summer 2021 plant lab and environmental ently and will provide a
and Environmental Services Building (WQ-14002)	\$0 Project Status: Thi services offices, thi larger updated lab State low-interest	\$18,283,520 s project is a replace s building will conso The solicitation and loan or bond for cons	Public Works ment of the existing wa lidate staff from four se selection of design con struction stage.	astewater treatment peparate buildings curr	Summer 2021 Dlant lab and environmental ently and will provide a process. Staff is pursuing a
and Environmental Services Building (WQ-14002) Plant Master Plan	\$0 Project Status: Thi services offices, thi larger updated lab. State low-interest Prior Years	\$18,283,520 s project is a replace is building will conso The solicitation and loan or bond for conso Total Project	Public Works ment of the existing wa lidate staff from four se selection of design cor struction stage. Implementing	astewater treatment peparate buildings curr	Summer 2021 Dlant lab and environmental ently and will provide a process. Staff is pursuing a

	tasks include developing scopes of work, evaluating consultant proposals, coordinating project management activities, pursuing State low-interest loans for multiple projects, and updating partner agreements.							
Primary Sedimentation	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion			
Tank	\$0	\$7,661,162	Public Works	Design	Fall 2020			
Rehabilitation (WQ-14003)	Project Status: This project provides funding for new protective coatings on each of the four concrete primary sedimentation tanks and replacement of worn rotating parts, equipment, and electrical equipment. The primary tanks at the City wastewater treatment plant were installed in 1972. This recoating project will extend the concrete life another 30 years. Design is underway since the consultant contract was awarded in January 2018. The City is pursuing a State low-interest loan or bond for the construction stage.							

Facility Condition	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion	
Assessment and		Budget	Department			
Retrofit	\$282,957	\$1,774,181	Public Works	N/A	Recurring	
(WQ-04011)	<u> </u>	once issues are ident	=		t and the construction of lidated in a new project	
Plant Equipment	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion	
Replacement	4	Budget	Department	2.10	<u> </u>	
(WQ-80021)	\$742,687	\$1,923,575	Public Works	N/A	Recurring	
(WQ 00021)	Project Status: This project provides funding to replace necessary plant equipment to maintain treatment reliability and ancillary facilities to maintain existing infrastructure. The construction contract for the Old Pumping Plant Rehabilitation project started construction in early 2017 and completion is expected in August 2018. The project will replace obsolete raw sewage pumps, valves, and a flowmeter. This project is proposed to be consolidated in a new project beginning FY2019 in WQ-19002.					

System Flow	Prior Year Actuals	Current Year	Implementing	Project Phase	Project Completion
Meters		Budget	Department		
(WQ-80022)	\$212,586	\$80,715	Public Works	N/A	Recurring
	wastewater treatme	ent system on sewers, r accurate partner bill		The meters measurd regulatory reporti	ers built into the ethe flow of wastewater ng. This project is proposed

Water Fund Projects

Status as of June 2018

Water Recycling	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Facilities	Actuals	Budget	Department					
(WS-07001)	\$ 705,477 \$ 852,697 Utilities Study Fall 2018							
	Project Status: This	project allows the Cit	y of Palo Alto to fund a d	consultant to prepar	re the environmental			
	impact report for ar	n expansion of the exis	sting recycled water deli	very system to serv	e customers in the City. The			
	pipeline will primari	lly access the Stanford	Research Park and prov	vide an alternative s	upply source of 1,000 AFY			
			npact report is complete	•	• •			
		·	er recycled water strate	gic plan. This plan w	rill be 90% funded by Santa			
	Clara Valley Water I	District.						
Water Main	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Replacement	Actuals	Budget	Department					
Project 27	\$42,500	\$ 6,941,941	Utilities	Design	Spring 2019			
(WS-13001)	Project Status: This	project will replace ap	proximately 9,600 linea	r feet of structurall	y deficient, aging, or			
	corroded water mai	ns and services along	the mains on University	Avenue, Sand Hill F	Road and Oak Creek Drive.			
	The water main on	University Avenue is d	esigned to be installed i	n a joint-trench wit	h a gas main to minimize			
	construction disruption to downtown businesses. Staff is currently communicating with other departments to							
	coordinate all improvement work on University Avenue. A surveying contractor collected GPS points of above-							
	ground utility features on other streets within this project. The survey data was used to update the existing base							
	·	accuracy of the utiliti	es information to facilita	ate the selection of	the alignment of the new			
	water mains.							
147 . B. L.:	n · v							
Water Regulation	Prior Years	Total Project	Implementing	Project Phase	Project Completion			
Station	Actuals	Budget	Department		2010			
Improvements	\$ 1,303,904	\$ 2,103,085	Utilities	Construction	Summer 2018			
(WS-07000)			ulation Station Improve					
	improvements and	other various upgrade	s to increase the structu	iral reliability of thr	ee of the City's turnouts			

	Turnouts' Project. T are scheduled to be work at this facility	he turnout portion of completed by Fall 20	17. Due to multiple existent the contract and will	and the Arastrade ting issues at the Ca	ro and Page Mill turnouts difornia Turnout, upgrade		
Water Reservoir Coating	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Improvements	\$ 1,309,263	\$ 2,534,370	Utilities	Construction	Summer 2018		
	Projects. Once cons to escalating costs a Reservoir and re-ev tanks (Dahl, Park ar currently under cor	truction started, it wa associated with roof re aluate the remaining ad Corte Madera Rese	is found that the Montel eplacement, staff decide three tanks for replacen rvoirs) was removed fro ring consultant to study	bello Reservoir was ed to complete cons nent. Coating work m the construction	-		
Seismic Water	Prior Years	Total Project	Implementing	Project Phase	Project Completion		
System Upgrades (WS-09000)	Actuals \$ 2,262,798	Budget \$ 5,247,688	Department Utilities	Construction	Summer 2018		
(WS-09000)	Project Status: This project for Seismic Water System Upgrades includes seismic upgrades at the Montebello, Mayfield, Corte Madera, Park, Boronda, and Dahl Reservoirs in compliance with the American Society of Civil Engineers (ASCE 7) seismic codes. Work at the steel tank sites includes the installation of new concrete footings, anchor chairs and tie-downs, installation of seismic shut off valves and control valves, flexible joints at the inlet/outlet piping connections, relocation of various inlet and outlet piping, backup power supplies, and reinforcement and/or replacement of interior tank columns. Seismic upgrade work at the Mayfield Reservoir was completed in Summer 2013 and work on the Boronda Reservoir was completed in summer of 2016. All remaining reservoirs were to be seismically upgraded as part of the Seismic Upgrade of four Steel Tanks and three Turnouts' Project. However, during construction at the Montebello Reservoir, it was found that the existing roof, support columns and support beams, and floor coating needed total replacement due to their						

	poor condition. Given that all four tanks were constructed at the same time, staff assumes that the remaining 3 tanks are in the same condition. In order to determine the most efficient way to upgrade and/or replace the remaining three reservoirs, upgrade work at the Corte Madera, Park and Dahl Reservoirs has been removed from the construction contract. The City is currently under contract with an engineering consultant to study the water system as a whole and make recommendations for upgrades and/or improvements.						
Water Main Replacement –	Prior Years Actuals	Total Project Budget	Implementing Department	Project Phase	Project Completion		
Project 26	\$ 353,123	\$ 5,687,934	Utilities	Construction	Fall 2018		
(WS-12001)	\$ 353,123 \$ 5,687,934 Utilities Construction Fall 2018 Project Status: This project included the design and bidding that occurred in Spring of 2017 and includes approximately 11,000 linear feet of aging water mains and services along the mains on Hawthorne Avenue, Everett Avenue, Byron Street, Hamilton Avenue, and Oregon Avenue will be replaced to ensure reliable water services for the City of Palo Alto residents and customers. Construction is about 75% complete. The construction contract for Upgrade Downtown Project was approved by Council on January 22, 2018 and has been included as part of this project. The water portion of the Upgrade Downtown Project is about 20% complete.						

Water Service Hydrant	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
Replacement	\$387,512	\$ 412,000	Utilities	N/A	Recurring		
(WS-80014)	necks, and fire hydr	ant valves and assen	nblies as a result of Fir	e Department flow te	service lines, lead goose- sting; upgrades fire hydrants I copper water services.		
Water System, Customer	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion		
Connections	\$ 646,071	\$ 710,700	Utilities	N/A	Recurring		
(WS-80013)	Project Status: This project allows for improvements that include new main extensions, valves, domestic services, meters on upgraded services, backflow devices, fire services, and fire hydrants. System extensions are						

	required to provide	service to new cust	comers and to serve exi	sting customers requ	esting expanded service.
Water Distribution	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
System	\$ 6,770	\$ 1,220,136	Utilities	N/A	Recurring
Improvements (WS-11003)	reliability. Typical ac increasing the size o other system impro	ctivities include: insoft inadequate facility vements as require ecessary to maintain	talling restraining joints ies, system leakage sur d. Continuous evaluatio	s at critical pipelines a veys, network modeli on of system needs ar	ng, and fire flow studies or
Water General Equipment/Tools	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
(WS-13002)	\$0	\$ 50,000	Utilities	N/A	Recurring
	together pipe joints an annual basis to n	in the City's water naintain high quality	distribution system. Eq	uipment and tools are allation of the City's w	quipment is used to fuse e required to be upgraded or vater distribution mains, ures.
Water Meters (WS-80015)	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion
	\$ 78,195	\$ 565,000	Utilities	N/A	Recurring
	upgrading meters for	or current customer this funding also allo	• • • • • • • • • • • • • • • • • • • •	asses, and replacing o	rs for new customers, bsolete meters that are no cted meters to maintain
Water System Supply	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion

Improvements	\$ 74,897	\$ 247,000	Utilities	N/A	Recurring			
(WS-11004)	Project Status: This project provides funding to continually evaluate and improve the City's water distribution system on an as-needed basis. Typical activities performed under this project include: piping modifications, equipment replacements associated with water delivery, Supervisory Control software upgrades, system modifications for water system quality compliance, conditional assessment of the reliability of transmission mains, and security system installations. The water system includes the connection facilities between the City's and the San Francisco Public Utility Commission's pipelines, emergency water wells within the City, pumping stations, water reservoirs, and pipelines. In addition, this project will provide funding for a Geotechnical Investigation and Assessment of the Existing Subgrade of the Mayfield Reservoir. During routine maintenance checks, it was found that multiple cracks had formed on the floor and side walls of the reservoir. The City has contracted with a geotechnical engineer to try and determine why the cracks are developing and how to resolve the issue.							
Water, Gas, Wastewater	Prior Year Actuals	Current Year Budget	Implementing Department	Project Phase	Project Completion			
Utility GIS Data	\$ 165,706	\$ 402,628	Utilities	N/A	Recurring			
(WS-02014)	Project Status: This project provides funding which covers the annual support and maintenance contract to improve the Utilities staff's ability to use the Geographic Information System (GIS). Some examples of other GIS activities include enhancing existing applications & user interface, facilitating data transfer with modeling software to perform engineering analysis and master planning, using GIS data to develop and prioritize capital improvement projects, and producing customized utility map books for field crews and on-call personnel to meet their specific needs.							